



INDANG WATER DISTRICT

MNM Building, San Gregorio St., cor Calderon St. Indang, Cavite

Tel. No. (046) 415-0318 Telefax (046) 415-1649

Text Line 0917-825-3813

E-mail Address: indangwaterdistrict@yahoo.com

Website: www.indangwd.com

2018 STATUS OF IMPLEMENTATION OF PROJECTS AND PROGRAMS

PROJECT TITLE:

Well Drilling, Acquisition of Electro-Mechanical Equipments Rehabilitation of Pipelines & Distribution System at Lumampong Halayhay, Indang, Cavite

Total Project Cost:	P 2,505,224.12
Total Accomplishment:	P 2,505,224.12
Percent Accomplishment:	100 %
Project Duration:	45 c.d.
Total No. of Days Consumed:	111 c.d.
Percent to Total Duration:	246.67%


PROJECT BILLINGS

Scope of Works:

Acquisition of Materials for Upgrade	782,500.00
Electro-Mechanical Equipments	945,966.45
Pipes & Fittings	281,757.67
Well Drilling and Installation of Materials	<u>495,000.00</u>

TOTAL	<u>P 2,505,224.12</u>
--------------	------------------------------

Prepared By:


ENGR. JAYSON S. ANDAYA
Division Manager C

Certified True and Correct:


ELPIDIO E. LEGASPI
General Manager